# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Improvements & Asphalting to Ashwathkatte main road Basaveshwara road, and other roads in Mallasandra in Shettyhalli Sub Divison |
| 2 | Sanctioned Estimate No. & Date | TS/76/12-13 Dt. 4-03-2012 |
| 3 | Head of Account which is chargeable | P 2201 |
| 4 | Instrument Order NO. & Date | EE/DO/WO/4145/12-13 |
| 5 | Name Of Contractor | KRIDL |
| 6 a | Time Stipulated for Completion of work | 90 days. |
| b | Delay in Exculpation of Work | — |
| 7 | Measurement recorded in | 4161/15-16 |
| 8 | Check Measurement of the Asst | 416001 to 416010 |
| 9 | Name of the office/official in charge of the work | |
| 10 | a) Asst. Eng/junior Eng | Nagabhushan |
| | b) Asst. Exe Engineer | Jayalingappa |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| 40.00 Lakh | 39,22860 | — | 77,140 |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.